

BUILDING CODE ENFORCEMENT FREQUENTLY MISSED INSPECTION ITEMS

Structural	Electrical	Plumbing	Mechanical
Foundation: o Beam Size	 TCI permit for power prior to final required 	DWV test not complete on wall cover	Install fire damper framing as per
 Rebar Size/Stirrup Spacing 	Change in use or occupancy. Wire to commercial standards	New materials used not listed to standards	manufacturer's installation instructions Seal Return Air ducts
 Corner Bars 	w/ Approved Plans	 Wrong materials for the application 	Provide proper clearance
 Splice Lengths Location on Property 	 Provide approved drawings on job site 	 Foundation poured prior to inspection 	on vent pipe on decorative appliances to combustibles.
Windstrap: ○ Proper Amount of Nails	Electrical service not built in accordance with approved	Wall covered prior to inspection	No approved plans on site.
 Missing Straps 	drawings O Need fault current		Flexible gas connectors shall not be concealed
 Nailing Pattern on Sheathing 	calculation o Ground service, earth		within or extend through a wall, floor, partition or appliance housing
Nuts on Anchor Bolts	ground, water bond, bond neutral		One-hour protection required for duct
Frame Inspection: ○ Wall Bracing	o Ground wires		penetration under stairs.
wall BracingJoist Hangers	undersized o Provide main Over		 Provide proper service access width and
Fire-blocking	Current Protection in		clearance to condensing units.
Draftstops	panel o Secure main in panel		Provide 30" service area
 Sealing Penetrations 	Secure main in panelOvercurrent protection		and meet manufacturers' clearance for
Final:	- too large		condensing units and furnaces.
Handrail Termination / Return to Wall	 Ditch too shallow – provide correct burial depth 		 Extend furnace vent pipe through roof jack.
Safety GlassPosting Address	Ditch covered without inspection		Provide pull down stairway with a 350- pound load capacity and
	Walls covered without inspection		a minimum clearance of 22" across the hardware.
	 Ceilings covered without inspection 		Install manufactured duct (flex, duct board) in accordance with
	Box fill, conductors exceed allowable box fill		the manufacturer's instructions. Need to avoid kinks in the ducts and provide proper radius turns at all changes in direction.
			 Provide proper catwalk to service area of furnace and evaporator coil.
			 Access denied - homeowner not on site. (Pay reinspection fee)

1

revised: November 22, 2019 Form CE-1354